

Above Ceiling Inspection Form

001	:: Room/Area:	Lo	cation	:		
spe	ected By:		Affiliation:			
ns	pection Activity:	Yes	No	N/A	Comments	
	Are fire-rated and smoke-rated barriers free from unsealed penetrations? 101-2012, 8.3.5.1					
2.	Are fire-rated barriers free from gypsum-board surface-mounted patches? 101-2012, 8.3.1.2					
3.	Are fire-rated barriers free from embedded pipe, duct, or electrical junction boxes? 101-2012, 8.3.5.6.3					
١.	Are fire-stop materials in place, properly installed and in good condition? 101-2012, 8.3.5.1					
j.	Is structural steel free from missing sprayed-on fire- proofing? 101-2012, 19.1.6.1					
S.	Are suspended ceiling tiles free from gaps, cracks, or holes? 13-2010, 8.1.1(3)					
.	Are suspended ceiling tiles in place? 13-2010, 8.1.1(3)					
١.	Is the space free from combustible materials used for support in Type I & Type II buildings? 220-2012, 4.3.1					
).	Is the space free from evidence of water damage, such as mold, mildew, or water stains?					
0.	Is sprinkler piping & hangers free from supporting wires, cables, chains, duct, etc.? 25-2011, 5.2.2.2					
1.	Is sprinkler piping supported directly from the building? 13-2010, 9.2.1.3					
2.	Is medical gas piping marked with identification labels every 20-feet, and in every room? 99-2012, 5.1.11.1.2					
3.	Are fire-rated barriers free from plastic pipe penetrations, unless the fire-stop system is designed for that purpose? 101-2012, 8.3.5.5.1					
4.	Are wires, cables and cords prevented from laying on top of the ceiling?					
5.	Are electrical junction boxes mounted securely to a structure, and have covers installed? 70-2011, 314.28					
6.	Is electrical wiring that is 120-volts and above properly protected and terminated in raceways or junction boxes? 70-2011, 517.80					
7.	Are electrical wires entering junction boxes protected from abrasion? 70-2011, 314.17					
8.	Is electrical conduit free from supporting wires, cables, or cords? 70-2011, 300.11					
9.	Has all abandoned fire alarm system cable been removed? 70-2011, 760.25					

Signature: _____ Date: _____ Work Order #: _____