<<Facility Name>>

Battery-operated Emergency Lights – Test Log for (Year): _____

A 30-second monthly activation test and a 30-minute annual test must be performed on each of the facility's battery-operated emergency lights. Indicate the type of test conducted and initial each monthly entry. M = 30-second test A = 30-minute test

Unit Location	Date Installed	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Battery Replaced

EXAMPLE

Battery-operated Emergency Lights – Test Log for: 2007

A 30-second monthly functional test and a 90-minute annual test must be performed on each of the facility's battery-operated emergency lights. Indicate the type of test conducted and initial each monthly entry. M = 30-second test A = 30-minute test

Unit Location	Date Installed	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	Battery Replaced
First Floor – South Wing	8/12/88	M 1/15 JJS	M 2/15 JJS	**A** 3/15 JJS	M 4/15 JJS	M 5/15 JJS	M 6/15 JJS	M 7/15 JJS	M 8/15 JJS	M 9/15 JJS	M 10/15 JJS	M 11/15 JJS	M 12/15 JJS	11/12/99
First Floor – North Wing	8/12/88	M 1/15 JJS	M 2/15 JJS	**A** 3/15 JJS	M 4/15 JJS	M 5/15 JJS	M 6/15 JJS	M 7/15 JJS	M 8/15 JJS	M 9/15 JJS	M 10/15 JJS	M 11/15 JJS	M 12/15 JJS	4/6/97
2nd Floor – South Wing	8/12/88	M 1/15 JJS	M 2/15 JJS	M 3/15 JJS	M 4/15 JJS	M 5/15 JJS	**A** 6/15 JJS	M 7/15 JJS	M 8/15 JJS	M 9/15 JJS	M 10/15 JJS	M 11/15 JJS	M 12/15 JJS	11/12/99
2nd Floor – North Wing	8/12/88	M 1/15 JJS	M 2/15 JJS	M 3/15 JJS	M 4/15 JJS	M 5/15 JJS	**A** 6/15 JJS	M 7/15 JJS	M 8/15 JJS	M 9/15 JJS	M 10/15 JJS	M 11/15 JJS	M 12/15 JJS	11/12/99
Emergency generator room – First Floor	4/21/05	M 1/15 JJS	M 2/15 JJS	M 3/15 JJS	M 4/15 JJS	M 5/15 JJS	M 6/15 JJS	M 7/15 JJS	M 8/15 JJS	M 9/15 JJS	M 10/15 JJS	M 11/15 JJS	**A** 12/15 JJS	
Exit Stair – South Wing	8/12/88	M 1/15 JJS	M 2/15 JJS	M 3/15 JJS	M 4/15 JJS	M 5/15 JJS	M 6/15 JJS	M 7/15 JJS	M 8/15 JJS	**A** 9/15 JJS	M 10/15 JJS	M 11/15 JJS	M 12/15 JJS	11/12/99
Exit Stair – North Wing	8/12/88	M 1/15 JJS	M 2/15 JJS	M 3/15 JJS	M 4/15 JJS	M 5/15 JJS	M 6/15 JJS	M 7/15 JJS	M 8/15 JJS	**A** 3/15 JJS	M 10/15 JJS	M 11/15 JJS	M 12/15 JJS	11/12/99